

Here's the latest report:

We're down to just a small amount of remedial work to do.

The building itself is entirely stripped (although there is still about 40% of the patio dividing walls left to strip).

The caulk removal & new sealant installation is almost done (only the 05 flat & 06 bump-out remain)

We have now invoiced all swing stage moves related to the remedial work, so all future stage moves are part of the original contract.

As far as billable swing stage rental, the only remaining charges for usage will come from the above referenced caulk work.

So in other words, the extras are almost done, except as noted above, and depending on what is opted for on the bare stucco knee-wall (south end of property) and the patio dividing walls.

On Monday (weather permitting) there should be finish paint being applied to the elevator tower north and the 06 flat stack).

*David Arner*

***Specialized Coatings, Inc.***

Painting - Waterproofing - Restoration

Office (727) 784-4561

Mobile (727) 743-9204

[www.specializedcoatingsinc.com](http://www.specializedcoatingsinc.com)